

Woodmen Hills Metro District Water/Wastewater Dept.

Managers Report For December 2018 January 2019 11/27/18-1/16/19

Prepared by Jerry Jacobson

		Total
Mains Cleaned	10,135 linear feet	10,135 linear feet
Mains Inspected	5,639 linear feet	5,639 linear feet

Lift Stations Monthly maintenance. Waiting for District 49 to approve easement, then ready to advertise for bids on the Lift 1 replacement.

WHRWRF Hauled seed to RWRF. Tie in to take place the 21st. Plant will be on line at that time. Discharge under new permit limits. Plant is not in compliance with the new limits. CDPHE is aware of the delays that caused the noncompliance. WHMD crew dug trench for gas line to the new plant as a cost saving measure. WHMD has also provided pumping service to fill plant with effluent rather than potable water.

Water Fire hydrant maintenance at 20%. Received new filter media for FP3. First layer has been installed. The rest of the media will be put into place on the 28th. It will be supervised by a factory representative. New motors and pumps installed for wells A3 and A6. Wells on line. New VFD at well LF3. 21 valves exercised and cleaned.

Comments: New construction continues in Court Yards West. Paint Brush construction on going. Construction continues at the RWRF. Investigating sewer flows from the car wash. Working with MSMD concerning Oakwood Homes development that could impact the Tamlin line. Factory representatives have been conducting training at the new RWRF.